Sl. No.	Items grouped under sub-Heads and Sub-Works of the Estimate Description	Unit
1	KSRRB 300-1 Earthwork excavation by manual means in ordinary soil involiving an avarage horizontal throw upto 2 meters and an avarage lift upto 1.50m excavated surface leveled and sides neatly defssed, the disposed earth to be leveled neatly after breaking of clods comlete asspecifications.(page no141, item no19.1)	Cum
2	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement 220kgs,with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @o.465 cum machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted, in foundation including cost all materials, labour, HOM of machinery, curing complete as per specifications.(P-12, I-4.2)	Cum
3	KSRB 4.2.2: Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastizers @ 3lts confirming to IS 9103-1999 RE affirmed - 2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, stair case lintels, retaining walls return walls, walls(anythickness) including attached plasters columns piers abutments pillars posts struts butresses string or lacing courses parapets copings, bed blocks , plain windows cills fillets etc., including cost of all materials labour HOM of machinery curing complete as per specifications. Seocifications No. KBS 4.1,4.6 (Page NO. 13, Item NO. 4.11)	Cum
4	Providing and removing Centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular slabs /side walls polygon in plan including cost of materials, labour complete as per specification and directions of the Engineer in charge.(Page No.16, Item NO.4.32)	Cum
5	Providing TMT Steel Reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.(Page No.17, Item No.17)	Tonne
6	Providing and laying in position plain cement concret of mix 1:2:4 with cement @ 240kgs with 20mm and down size graded granite metal coarse agregates @ 0.69cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exeeding 15 cm thick well compacted in foundation and plinth and cills, including cost all materilas, labour, HOM of machinery, curing complete as per specifications (page no.12 , I,no-4.6)	Cum
7	Supply and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6mm welded together and fixed in cc(1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25cms including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishig the welded joints with all lead lifts and as per the directions of the Engineer-in-charge of the work and including providing 2 coats of approved quality paint over on coat of shop painting (excluding cost of earth work and concrete) (P-255, I-No. 37.2)	Cum
8	Providing and fixing M.S.Grill over existing compound wall as per Chief Architect drawing No. 12686, using 16mm x 16mm M.S.Square rod at 150mm c/c spacing and 6mm x 40mm M.S. flats at horizontal and 6mm x12mm M.S. flat for ornamental design and providing shop edge design at the vertex of every vertical rods, including welding, grinding wherever necessary. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, etc., complete as per specification. Page 42 Item No. 7.36.	Cum